

Mello Aff #1, par. 67:

http://www.lanl.gov/projects/pcc/presentations/John-Bretzke_Presentation_for_Community_Forum.pdf

please see instead:

http://www.lasg.org/CMRR/LA-UR-10-01115_CMRR-Public-Mtg_Mar-2010-Vol-9.pdf

Chemistry and Metallurgy Research Replacement (CMRR) Project

CMRR Project Update

Los Alamos, New Mexico
March 3, 2010

Presented by
Steve Fong, *NNSA*
CMRR Federal Project Team

Rick Holmes, *LANL*
CMRR Division Leader



UNCLASSIFIED
LA-UR 10-01115



High-Level Schedule

Complete

- 2002 CMRR Critical Decision (CD)-0 (*Approve Mission Need*)
- 2004 CMRR EIS Record of Decision (ROD) signed
- • 2005 CMRR CD-1 (*Approve Alternative Selection and Cost Range*)
- 2005 CMRR RLUOB CD-2/3 (*Approve Performance Baseline/Construction*)
- 2007 CMRR RLUOB Equipment, Final Design Authorization
- 2008 NNSA Complex Transformation Supplemental EIS ROD
- 2009 CMRR REI CD-2/3 (*Approve Performance Baseline/Procurement Installation*)
- 2009 CMRR NF Safety Basis and Design Integration, and Technical Reviews
 - NNSA & DNFSB Certification Safety Issues Resolved

This Year

- 2010 CMRR RLUOB Facility (CD-4)
- 2010 Nuclear Posture Review (March)
- 2010 CMRR NF Final Design Authorization

Future Years (tentative)

- 2011 CMRR RLUOB Staff Occupancy
- 2011 NF Early Infrastructure Packages (CD-2/3)
- 2011/12 NF Basemat/Structural Packages (CD-2/3)
- 2013 CMRR RLUOB Radiological Laboratory Operations
- 2014 CMRR NF Balance of Facility (CD-2/3)
- 2020 CMRR NF Construction Complete (planning)