

UNCLASSIFIED

Mello Aff #1, par. 22, <http://eteba.org/Presentations/RickHolmestoNM6.10.10.pdf>

Chemistry and Metallurgy Research Replacement (CMRR) Project

CMRR Project Update

Los Alamos, New Mexico
June 10, 2010

Rick Holmes, *LANL*
CMRR Division Leader



UNCLASSIFIED
LA-UR 10-01115



Project Overview

- Budget Authority – \$97M for FY10
- President's Request – \$225M for FY11
- NNSA Headquarters Program Direction
 - Complete RLUOB within approved performance baseline – **Complete**
 - Complete REI according to performance baseline – **Ongoing/Ahead of schedule**
 - Plan for CMRR NF completion by 2020 with operations in 2022
- NF Final Design
 - Technical Safety Strategy ready for Definitive Design
 - **NNSA and DNFSB validation of nuclear safety approach**
 - Executive and Congressional support
 - Nuclear Posture Review – Published